


# I-5, Mounts Rd to Steilacoom-DuPont Rd – Corridor Improvements Project

Steve Roark, Regional Administrator 6/4/20205

## **Status Meeting With City Of DuPont**

- Introductions
- Project Overview
  - WSDOT Concept Design
  - Atkinson ATC Proposal Design
- Phasing & Schedule
- Aesthetics
- Current Job Status





#### **Introductions**

- WSDOT Project Engineer Barsha Pradhan
- WSDOT Design Build Site Manager Joal Dowling
- WSDOT Quality Verification Tim Wasson
- WSDOT Design Manager Owen Kikuta
- Project Manager Mannie Barnes
- Atkinson Construction Manager Casey Henning






#### **Project Overview**

- This project is the third in a series of projects that widen I-5 to bring HOV lanes from Mounts Road near DuPont to Gravelly Lake Drive in Lakewood.
- Current traffic flow is constrained by the close proximity of the ramp intersections, JBLM's DuPont Gate, the railroad, and the intersection of Wilmington Drive and Barksdale Avenue.





### **WSDOT Concept Plan**





### **Atkinson Proposal Design**


#### **Benefits Provided by ATC 01**

- Adds SB I-5 capacity between Center Drive and 41st Division Drive
- 2 Improves pedestrian safety at the Stellacoom-DuPont Road interchange (barrier separated shared-use path)
- Increases pedestrian safety by only crossing at signalized intersections
- Builds ultimate width for the I-5 bridge over Pendleton Avenue
- Builds ultimate width for the I-5 pavement under Steilacoom-DuPont Road interchange
- 6 Eliminates future I-5 stopping sight distance deviation
- 7 Eliminates future conflict between the 84-inch storm drain manhole and the traveled way
- Reduces long-term maintenance of both bridge and retaining wall structures
- Reduces impact to JBLM Garrison Historic District
  Memorial Arboretum trees
- Eliminates deep bridge foundations in potential liquefiable soils
- Provides non-base vehicles an "escape route" from inadvertently entering the base





### **Atkinson Proposal Design**



ATC 01 completes the missing gap in the I-5 SB Lanes. Stage 2 built the ultimate SB I-5 lane configuration from Gravelly Lake Drive (Exit 124) to Main Gate (Exit 120). The Conceptual plans constructed Auxiliary lanes between the new Steilacoom-DuPont Road interchange (Exit 119 A) and Mounts Road (Exit 116), leaving a gap between (Exit 120) and Steilacoom-DuPont Road (Exit 119) at 4 lanes (reduced capacity). ATC 01 connects this gap, building the SB I-5 ultimate configuration between Main Gate (Exit 120 and Center Drive (Exit 119). We complete the SB I-5 corridor ultimate configuration and help build on the program goal to relieve congestion from Center Drive to Gravelly Lake Drive.







### **Project Phasing**





## **Project Overview Milestones**

- June 2023 Start soil investigation and survey
- August 2023 Started field work
- Substantial Completion Date: Sep 30th, 2026
- Physical Completion Date: Dec 29th, 2026
- Forecasted Physical Completion Date: Dec 2nd, 2026
- Quantities to Date:

Concrete Placed: 8500 CY

 Rebar Weight Placed: 1.7 Million Pounds

 Girders Set: 27 Each, 3.5 Million Pounds

Excavation: 74,000 CYHMA Placed: 45,000 TN





### **Steilacoom Dupont Interchange**



- April 2025 Girders set over NB lanes.
- June 2025 Place Bridge Deck on NB section of Bridge
- July 2025 I-5 NB Full Closure to remove soffits and safety decking.
- September 2025 Set remaining girders over SB I-5
- December/January 2025 Partial Opening of New Steilacoom-Dupont Interchange

### **Raising Pendleton Ave**

- Existing vertical clearance 12'4" at the lowest point of I-5 crossing and Sound Transit Rail Crossing.
- New vertical clearance under I-5 at Pendleton Ave will be 17'3" exceeding current requirement of 16'5"
- Clearance below the Sound Transit Railroad will be increased to 14'6" by lowering Pendleton Ave.





### **Raising Pendleton Ave**

- December 2023 Broke ground for the first of 3 phases of construction to raise Pendleton Ave.
- October 2024 Stage one bridge complete and opened to traffic.
- March 2025 Stage two bridge complete and opened to traffic.
- August 2025 Demo remaining section of Pendleton Bridge.
- September 2025 Set remaining girders for the third phase of construction.
- November 2025 New Pendleton Ave bridge over I-5 complete and in service.











### **Steilacoom Dupont Road Roundabout**

- November 2023 Broke ground on Steilacoom Dupont Roundabout
- May 2025 Partial opening of Steilacoom Dupont Roundabout
- December 2026 Round about fully functional.

### **NB Lanes Opened in Final Configuration**



■ **April 2025** - NB Lanes placed in final configuration north of Pendleton Ave to end of project. Opening nearly 1 mile of new HOV lane.



### **Upcoming Changes**



 March 2026 – Existing crossing at Steilacoom Dupont Road will be demolished under a full I-5 closure, and the new interchange in full use. Sound Transit at grade crossing will no longer be necessary.

### **QUESTIONS**

